

THE EDDY GROUP

Consulting Engineers

7432 Alban Station Blvd. Suite A107
Springfield, VA 22150

Price Consulting Engineers

Byron Price

*5920 Colchester Rd.
Fairfax, VA 22030*

RECORD OF CONCRETE TESTING

Report Number 1
Project Name Acacia Lodge 16
TEG Project No. 08-01-20088
Permit No. _____
Contractor _____
Concrete Sub Star Foundation Supplier CVNN
Technician _____ Cert Exp Date _____
Cert Name # _____

Placement Date Thursday, October 09, 2008
Field Storage None provided Consolidation Method _____ Weather Clear
Placement Location Perimeter wall footings, 5 interior pier footings and stoop footings

FIELD TEST DATA

| Ticket No. | Truck No. | Load Q (cy) | Cum Q | Batch Time | Finish time | Sample Time | +H2O (gal) | OK'd | Set No. | Slump (in) | Air % | Mix Temp | Air Temp. (F) | Unit Weight |
|------------|-----------|-------------|-------|------------|-------------|-------------|------------|------|---------|------------|-------|----------|---------------|-------------|
| 6647130 | 353 | 7 | 7 | 8:29 | 10:12 | | | | | 3.5 | 5 | 72 | 60 | |
| 6647287 | 248 | 7 | 14 | 9:00 | 10:40 | 10:15 | 5 | Sub | 1 | 5 | 5 | 70 | 60 | |

Pour Quantity (cy) 14

Comments : Test specimens cast by others

LABORATORY TEST DATA

Set No. 1 Spec Type 6"x12" Cylinder Date Rec'd 10/13/2008 Rec'd By _____

Mix Design: 35-129 Mix Strength psi@28days: 3500

Concrete Location Right side foundation footing

| Age | Date | Cure | DIA (in) | CX (si) | Load (#) | Type | STR(psi) | Remarks | QC by |
|-----|------------|------|----------|---------|----------|------|----------|---------|-------|
| 7 | 10/16/2008 | Lab | 6.020 | 28.46 | 83,125 | 6 | 2920 | | MKD |
| 7 | 10/16/2008 | Lab | 6.020 | 28.46 | 79,141 | 5 | 2780 | | MKD |

Tests Performed IAW ASTM C31, C39, C138, C143, C172, C173, C231, C617, C1064, C1231

Reviewed by: MKD

THE EDDY GROUP

Consulting Engineers

7432 Alban Station Blvd. Suite A107
Springfield, VA 22150

Price Consulting Engineers

Byron Price

*5920 Colchester Rd.
Fairfax, VA 22030*

RECORD OF CONCRETE TESTING

Report Number 2
 Project Name Acacia Lodge 16
 TEG Project No. 08-01-20088
 Permit No. _____
 Contractor _____
 Concrete Sub Star Foundation Supplier CVNN
 Technician _____ Cert Exp Date _____
 Cert Name # _____

Placement Date Friday, October 10, 2008
 Field Storage None provided Consolidation Method _____ Weather Clear
 Placement Location Foundation walls (perimeter, stoop and interior columns (5))

FIELD TEST DATA

| Ticket No. | Truck No. | Load Q (cy) | Cum Q | Batch Time | Finish time | Sample Time | +H2O (gal) | OK'd | Set No. | Slump (in) | Air % | Mix Temp | Air Temp. (F) | Unit Weight |
|------------|-----------|-------------|-------|------------|-------------|-------------|------------|------|---------|------------|-------|----------|---------------|-------------|
| 6651631 | 323 | 7 | 7 | 13:24 | 15:15 | | 5 | Sub | | 5.5 | 5.5 | 72 | 72 | |
| 6653496 | 284 | 7 | 14 | 14:04 | 15:28 | | | | | 5.5 | 5 | 78 | 72 | |
| 6651560 | 353 | 7 | 21 | 14:31 | 15:55 | 15:15 | 3 | Sub | 2 | 5 | 5.5 | 74 | 72 | |

Pour Quantity (cy) 21

Comments Test specimens cast by others.

LABORATORY TEST DATA

Set No. 2 Spec Type 6"x12" Cylinder Date Rec'd 10/13/2008 Rec'd By _____
 Mix Design: 35-129 Mix Strength psi@28days: 3500

Concrete Location Front foundation wall

| Age | Date | Cure | DIA (in) | CX (si) | Load (#) | Type | STR(psi) | Remarks | QC by |
|-----|------------|------|----------|---------|----------|------|----------|---------|-------|
| 7 | 10/17/2008 | Lab | 6.030 | 28.56 | 90,195 | 4 | 3160 | | MKD |
| 7 | 10/17/2008 | Lab | 6.010 | 28.37 | 90,314 | 6 | 3180 | | MKD |

Tests Performed IAW ASTM C31, C39, C138, C143, C172, C173, C231, C617, C1064, C1231

Reviewed by: MKD